ID	Task Name	Duration	Start	Finish	Predecessors	Successors	2020		2021 2022 2023 2024	2025
	Long Stratton Bypass Project Start	0 days	Mon 03/08/20	Mon 03/08/20		27,37,46,66,121FS+65 days,8	H1	H2	2022 2023 2024 2024	2025 H1
	Key Milestones		Mon 05/10/20			27,57,40,00,12115-05 0045,0				
3	Cabinet Meeting for Approval to Submit OBC	0 days	Mon 05/10/20	Mon 05/10/20	51,56 58		-		Meeting for Approval to Submit OBC     final Draft Outline Business Case (OBC)	
5		0 days 0 days	Mon 30/11/20 Mon 14/12/20		60				Prime trans to an use counter task (count)     Obligated Member Report Completed	
6	Delegated Member Approval to submit OBC	0 days	Fri 18/12/20		61	7FS+1 day	-		Delegated Member Approval to submit OBC	
8	OBC Submission to Department for Transport (DfT) Furhter submissions to already submitted planning applications	0 days 0 days	Mon 21/12/20 Mon 03/05/21	Mon 21/12/20 Mon 03/05/21	6FS+1 day 67	62	-		OBC Submission to Department for Transport (DfT)     or Further submissions to already submitted planning applications	
9	DfT OBC Approval/Programme Entry	0 days	Thu 18/03/21	Thu 18/03/21	62				♦ DfT OBC Approval/Programme Entry	
10		0 days	Mon 21/06/21 Mon 30/08/21		67 72					
11		0 days 0 days	Mon 30/08/21 Mon 30/08/21		72				♦ Fremai Issue of Planning Conset	
13		0 days	Wed 24/11/21	Wed 24/11/21			-		Publication of Statutory Orders and CPO	
14		0 days 0 days	Wed 09/02/22 Thu 10/02/22	Wed 09/02/22 Thu 10/02/22	110,88 14FS+1 day	15FS+1 day			♦ Determination of Orders ♦ Start of Public Inquiry Process	
16	Confirmation of Side Roads Order	0 days	Fri 24/02/23	Fri 24/02/23	112,90				◆ Confirmation of Side Roads Order	
17		0 days 0 days	Fri 17/03/23 Tue 07/02/23	Fri 17/03/23 Tue 07/02/23	117 153				♦ Full Business Case Submitted to DTT ♦ Procurement through Eastern Highways Alliance	
19		0 days	Fri 26/05/23		118				♦ F8C confirmed by DT	
20		0 days	Fri 31/03/23	Fri 31/03/23	156				♦ Contract Award	
21		0 days 0 days	Tue 27/06/23 Tue 31/12/24	Tue 27/06/23 Tue 31/12/24	74,75,76,77,78,15	8			♦ Start of Construction Work	Scheme Open to Public
23	Options Phase		Mon 03/08/20	Thu 18/03/21	100				¥	•
24 25			Mon 03/08/20	Thu 18/03/21						
46			Mon 03/08/20 Mon 03/08/20	Thu 28/01/21 Fri 28/08/20	1					
47	Produce Risk Management Plan, Register & Qualitative Risk		Mon 03/08/20	Fri 28/08/20				-		
48	Assessment Appraisal Summary Table	20 days	Mon 03/08/20	Fri 28/08/20			-			
49	Option Identification Stage Complete	0 days	Thu 28/01/21		45		-		Option Identification Stage Complete	
50			Mon 03/08/20	Thu 18/03/21						
51 52		45 days 6 days	Mon 03/08/20 Mon 03/08/20	Mon 05/10/20 Mon 10/08/20	1	3 56	-			
53	Maintenance Cost Review	6 days	Mon 03/08/20	Mon 10/08/20		56		•		
54 55		6 days	Mon 03/08/20	Mon 10/08/20		56	-	E		
55		6 days 38 days	Mon 03/08/20 Tue 11/08/20	Mon 10/08/20 Fri 02/10/20	52,53,54,55	56 57,3	-			
57	Cabinet Approval to Submit OBC	1 day	Mon 05/10/20	Mon 05/10/20	56	58				
58 59		40 days 3 days	Tue 06/10/20 Tue 03/11/20		57	60,4	-	_		
60	Delegated Member Report Completed	3 days 10 days	Tue 03/11/20 Tue 01/12/20	Thu 05/11/20 Mon 14/12/20	58	61,5	-			
61	Delegated Member Approval to submit OBC	4 days	Tue 15/12/20	Fri 18/12/20	60	62,6			•	
62 63		12 wks 0 days	Tue 22/12/20 Thu 18/03/21		7,61 62	9,63 114	-		♦ Option Selection Stage Complete	
64			Mon 03/08/20	Thu 03/10/24	02	114				
65			s Mon 03/08/20	Thu 03/10/24						
66 67		192 days 0 days	Mon 03/08/20 Mon 03/05/21		1 66	67,73 8,10	-		Planning Application re-submitted	
68	1st Statutory re-consultation/publicity period	30 days		Mon 14/09/20		69				
69			Tue 15/09/20	Mon 23/11/20	68					
70		0 days 50 days	Mon 21/06/21 Mon 21/06/21	Mon 21/06/21 Fri 27/08/21	70	71 72FS+1 day	-		Consideration by SNC Development Management Committee	
72	Consent of Planning	0 days	Mon 30/08/21		71FS+1 day	11,12,74,105,114,93			Consent of Planning	
73	Ongoing Norfolk Home/Norfolk Land Support	85 days			66	24 7555 7655 7755 7055				
74		35 days	Tue 31/08/21 Wed 23/02/22	Tue 12/04/22 Tue 12/04/22	72 74FF	21,75FF,76FF,77FF,78FF 21	-			
76	Environment Agency Approval	35 days	Wed 23/02/22	Tue 12/04/22	74FF	21			—	
77			Wed 23/02/22 Mon 03/08/20	Tue 12/04/22 Fri 15/04/22	74FF 74FF	21 21	-			
79			Mon 03/08/20		/4//	21				
80 81			Mon 03/08/20	Mon 26/10/20	1	81				
82		38 days 60 days	Tue 27/10/20 Fri 18/12/20	Thu 17/12/20 Tue 16/03/21	80	82 83	-			
83	NPS to Proceed with Acquisition	60 days	Wed 17/03/21	Tue 08/06/21	82	84				
84 85			Wed 09/06/21 Wed 07/07/21		83	85	-			
86	Publication of the CPO	5 days	Mon 16/08/21	Fri 20/08/21	85	87,13	-			
87 88		0 days	Fri 20/08/21	Fri 20/08/21	86	88			Submission     Submission     Submission	
88			Mon 23/08/21 Mon 15/11/21	Fri 12/11/21 Mon 17/10/22	87	89,14 90	-			
90	Side Road Order Confirmation (DfT)	30 days	Tue 18/10/22	Mon 28/11/22		16,117,91			_	
91 92			Mon 28/11/22 Tue 31/08/21	Mon 28/11/22 Thu 03/10/24	90				♦ Land acquired	
93	Develop TROs and TTROs		Tue 31/08/21		72	94				
94 95			Fri 19/08/22		93	95	-			
	amendments as required	20 days	Wed 28/09/22	Tue 25/10/22	94	96			—	
96			Wed 26/10/22		95	97	-		-	
97 98			Wed 09/11/22 Wed 21/12/22	Tue 20/12/22 Fri 20/01/23	96 97	98 99,100	-		—	
99	Collation of Stakeholder comments, consider and make		Mon 23/01/23		98	101				
100	amendments as required Advise NP Law	0 dave	Fri 20/01/22	Fri 20/01/23	98		-		Advise NP Law	
101	Publicise Notice of Making	30 days	Fri 20/01/23 Mon 20/02/23	Fri 31/03/23	98	102				
102	TRO Sealed	5 days	Mon 03/04/23	Fri 07/04/23	101	103,163	-			
103 104			Mon 10/04/23 Tue 31/08/21	Thu 03/10/24 Fri 24/02/23	102					
105	Develop Draft Side Road Order		Tue 31/08/21	Mon 27/09/21	72	106				
106			Tue 28/09/21	Mon 11/10/21		107	-			
107		10 days 1 day	Tue 12/10/21 Tue 26/10/21		106 107	108	-			
109	Publication of Side Road Orders (Nplaw)	21 days	Wed 27/10/21	Wed 24/11/21	108	13,110			-	
110			Thu 25/11/21 Thu 10/02/22		109 110	111,14 112	-			
112	Side Road Order Confirmation (DfT)		Mon 16/01/23	Fri 24/02/23	110	112 16,117,153FS-78 days				
113	Full Business Case (FBC)	451 days	Tue 31/08/21	Fri 26/05/23					· · · · · · · · · · · · · · · · · · ·	
119 120			Mon 03/08/20 Mon 03/08/20							
142	Surveys		Mon 03/08/20 Mon 03/08/20						-	
148	Detailed Design Complete		Fri 25/03/22	Fri 25/03/22		12 151,153,149,150	-		Detailed Design Complete	
149 150			Mon 28/03/22 Mon 28/03/22	Fri 06/05/22 Fri 06/05/22	148	153	-			
151	Stage 2 Safety Audit	30 days	Mon 28/03/22	Fri 06/05/22	148					
152 153			Mon 07/11/22		11000.00	4 154 10				
153		65 days 0 days	Mon 07/11/22 Tue 07/02/23	Tue 07/02/23 Tue 07/02/23	112FS-78 days,13	4,:154,18 155			Bids Returned	
155	Tender Evaluation	20 days	Wed 08/02/23	Tue 07/03/23	155	156			-	
156 157		0 days	Tue 07/03/23		155	157,20,162 158	-		◆ Contract Award	
158	Construction Preparation Stage Complete	80 days 0 days	Wed 08/03/23 Tue 27/06/23		156 157	158 163,21	-		Construction Preparation Stage Complete	
159	Archaeological Investigation Works	130 days	Fri 11/11/22	Mon 15/05/23	144FS+497 days		1			
	Construction Phase Project Complete		Wed 08/03/23 Mon 22/06/26	Mon 22/06/26 Mon 22/06/26	168,170 171 172					
Proje	ect: Long Stratton Bypass Task Milest		\$	Project Summ		External Milestone	Inactive Mileste	i one o	Manual Task Manual Summary Rollup Start-only C Deadline I Critical Split	
Vers	ision: Full Version ision: Thu 26/11/20 Split Summ			External Tasks		Inactive Task	Inactive Summa		Duration-only Manual Summary Finish-only Critical Progress	
$\vdash$	I								Page 1	
									u-	

	2026				2027		
H2	2020	Н1		H2	2027	H1	H2
			Project Comp	lete			
		•	,,ccc comp				