

# Appendix B – Detailed Project Programme

**DCO PROGRAMME**  
**Progress to end July 2020**

ID	Task Name	Duration	Owner	Start	Finish	Predecessors	Successors	Resource Names	% Comple	Timeline																			
										2017 H1	2017 H2	2018 H1	2018 H2	2019 H1	2019 H2	2020 H1	2020 H2	2021 H1	2021 H2	2022 H1	2022 H2	2023 H1	2023 H2	2024 H1	2024 H2	2025 H1	2025 H2	2026 H1	2026 H2
1	<b>Great Yarmouth Third River Crossing</b>	<b>2263 days</b>		<b>01/07/17</b>	<b>31/03/26</b>				<b>84%</b>																				
2	<b>DCO SUBMISSION</b>	<b>624 days</b>		<b>09/10/17</b>	<b>24/03/20</b>				<b>100%</b>																				
1710	<b>Examination (Statutory 6 Months Period)</b>	<b>131 days</b>		<b>24/09/19</b>	<b>24/03/20</b>				<b>100%</b>																				
1727	<b>Determination (Two statutory periods of 3 months each)</b>	<b>241 days</b>		<b>19/12/19</b>	<b>19/11/20</b>				<b>21%</b>																				
1728	Recommendation report issued by ExA to SoS	66 days	NCC	25/03/20	24/06/20	1726	1729		100%																				
1729	Decision issued by SoS/Making of DCO	65.8 days	NCC	25/06/20	24/09/20	1728	1731,1730,1733		30%																				
1730	Earliest date to order utilities, where no major cancellation charges	0 days	NCC	24/09/20	24/09/20	1729			0%																				
1731	Legal challenge window (after DCO made)	30 days	NCC	24/09/20	05/11/20	1729	1914SS,1916,19		0%																				
1732	Contractor produces documents to discharge DCO Requirements	201 days	NCC	19/12/19	24/09/20	1726	1733		0%																				
1733	Discharge of DCO Requirements (8 weeks)	40 days	NCC	25/09/20	19/11/20	1729,1732	2095,2092,190C		0%																				
1734	<b>PRODUCTION OF DOCUMENTS FOR DISCHARGE OF DCO REQUIREMENTS</b>	<b>209 days</b>		<b>19/12/19</b>	<b>06/10/20</b>				<b>60%</b>																				
1735	<b>Req 5: Detailed design of specified structures</b>	<b>201 days</b>		<b>19/12/19</b>	<b>24/09/20</b>				<b>72%</b>																				
1736	<b>BFJV</b>	<b>201 days</b>		<b>19/12/19</b>	<b>24/09/20</b>				<b>94%</b>																				
1741	<b>Consultees</b>	<b>46 days</b>		<b>23/07/20</b>	<b>24/09/20</b>				<b>0%</b>																				
1746	<b>Req 6: Code of construction practice</b>	<b>142.8 day</b>		<b>10/03/20</b>	<b>24/09/20</b>				<b>70%</b>																				
1747	<b>BFJV</b>	<b>135 days</b>		<b>10/03/20</b>	<b>14/09/20</b>				<b>80%</b>																				
1753	<b>Consultees</b>	<b>122.8 day</b>		<b>07/04/20</b>	<b>24/09/20</b>				<b>56%</b>																				
1759	<b>Req 7: Landscaping and ecological management plan</b>	<b>148.8 day</b>		<b>02/03/20</b>	<b>24/09/20</b>				<b>52%</b>																				
1760	<b>BFJV</b>	<b>141 days</b>		<b>02/03/20</b>	<b>14/09/20</b>				<b>67%</b>																				
1765	<b>Consultees</b>	<b>68.8 days</b>		<b>22/06/20</b>	<b>24/09/20</b>				<b>22%</b>																				
1770	<b>Req 10: Emergency Preparedness and Response Plan</b>	<b>117 days</b>		<b>27/04/20</b>	<b>06/10/20</b>				<b>4%</b>																				
1771	<b>NCC</b>	<b>101 days</b>		<b>27/04/20</b>	<b>14/09/20</b>				<b>8%</b>																				
1775	<b>Consultees</b>	<b>47 days</b>		<b>03/08/20</b>	<b>06/10/20</b>				<b>0%</b>																				
1781	<b>Req 11: Surface water drainage</b>	<b>148.8 day</b>		<b>02/03/20</b>	<b>24/09/20</b>				<b>67%</b>																				
1782	<b>BFJV</b>	<b>141 days</b>		<b>02/03/20</b>	<b>14/09/20</b>				<b>71%</b>																				
1788	<b>Consultees</b>	<b>109.8 day</b>		<b>24/04/20</b>	<b>24/09/20</b>				<b>61%</b>																				
1793	<b>Req 12: Lighting</b>	<b>143.8 day</b>		<b>09/03/20</b>	<b>24/09/20</b>				<b>70%</b>																				
1794	<b>BFJV</b>	<b>136 days</b>		<b>09/03/20</b>	<b>14/09/20</b>				<b>76%</b>																				
1799	<b>Consultees</b>	<b>112.8 day</b>		<b>21/04/20</b>	<b>24/09/20</b>				<b>63%</b>																				
1804	<b>PROCUREMENT</b>	<b>580 days</b>		<b>09/10/17</b>	<b>22/01/20</b>				<b>100%</b>																				
1893	<b>CONTRACTOR Detailed Design</b>	<b>497.89 day</b>		<b>11/01/19</b>	<b>08/12/20</b>				<b>52%</b>																				
1894	Contractor Detailed Design (Complete in accordance with Key Date 2)	497.89 day	Contractor	11/01/19	08/12/20	1888FS-3 days	1895FS-65 days,		62%																				
1895	Sufficiently Complete Contractor Design to Enable Stage 1 Pricing & Submission of Target Price	1 day	Contractor	06/07/20	06/07/20	1894FS-65 days	1896FS-10 days		100%																				
1896	Development of Target Cost	96 days	Contractor	20/04/20	31/08/20	1888FS-3 days,	1897		0%																				
1897	Submit Design at Target Cost Price	0 days	Contractor	31/08/20	31/08/20	1726,1896	1898		0%																				
1898	NCC Review & acceptance	12 days	NCC	01/09/20	16/09/20	1897	1900,1913		0%																				
1899	Gateway Review	5 days		20/07/20	24/07/20		1914		100%																				
1900	Sectional Completion of Stage 1	0 days	Contractor	08/12/20	08/12/20	1898,1733,189			0%																				
1901	<b>LAND ACCESS NOTIFICATIONS</b>	<b>196.8 day</b>		<b>01/05/20</b>	<b>01/02/21</b>				<b>8%</b>																				
1902	Prepare required temporary possession notices	87 days		01/05/20	31/08/20				7%																				
1903	Prepare required GVD documentation notices	87 days		01/05/20	31/08/20				17%																				
1904	Issue required temporary possession notices (28 days)	17 days		24/09/20	19/10/20	1729	1905,1906SS+		0%																				
1905	Issue required GVD notices (3 months)	75 days		19/10/20	01/02/21	1904	1907SS+67 da		0%																				
1906	First access available for temporary possession (1 year) (& after legal challenge)	0 days		01/12/20	01/12/20	1904SS+21 days,1731	2095		0%																				
1907	First access available for GVD possession	0 days		20/01/21	20/01/21	1905SS+67 d;	2095FS-20 day		0%																				

