

# Appendix 6A

DETAILED PROGRAMME



ID	Task Name	Duration	Start	Finish	2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028							
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2					
1	<b>Norwich Western Link</b>	<b>1964 days</b>	<b>Mon 01/01/18</b>	<b>Thu 02/10/25</b>																												
2																																
3	<b>Key Milestones</b>	<b>1592 days</b>	<b>Fri 21/06/19</b>	<b>Thu 02/10/25</b>																												
4	Options Selection Report (OSR)	0 days	Fri 21/06/19	Fri 21/06/19	◆ Options Selection Report (OSR)																											
5	Regional priority status agreement – Transport East meeting	0 days	Fri 26/07/19	Fri 26/07/19	◆ Regional priority status agreement – Transport East meeting																											
6	Preferred route established – decision at July Cabinet	0 days	Mon 15/07/19	Mon 15/07/19	◆ Preferred route established – decision at July Cabinet																											
7	Strategic Outline Business Case (SOBC) together with the Regional Evidence Base (REB) submission to DfT	0 days	Wed 31/07/19	Wed 31/07/19	◆ Strategic Outline Business Case (SOBC) together with the Regional Evidence Base (REB) submission to DfT																											
8	DfT SOBC acceptance / conditional approval	0 days	Thu 14/05/20	Thu 14/05/20	◆ DfT SOBC acceptance / conditional approval																											
9	Outline Business Case (OBC) submission	0 days	Fri 25/06/21	Fri 25/06/21	◆ Outline Business Case (OBC) submission																											
10	DfT OBC approval / programme entry	0 days	Fri 24/09/21	Fri 24/09/21	◆ DfT OBC approval / programme entry																											
11	OJEU notice (start of procurement process)	0 days	Fri 26/06/20	Fri 26/06/20	◆ OJEU notice (start of procurement process)																											
12	Design and Build Contractor appointment	0 days	Fri 25/06/21	Fri 25/06/21	◆ Design and Build Contractor appointment																											
13	Local Access Consultation (start)	0 days	Mon 27/07/20	Mon 27/07/20	◆ Local Access Consultation (start)																											
14	Pre-application Public Consultation (start)	0 days	Thu 02/09/21	Thu 02/09/21	◆ Pre-application Public Consultation (start)																											
15	Planning Application submission	0 days	Thu 03/02/22	Thu 03/02/22	◆ Planning Application submission																											
16	TfNS - Sign Off	0 days	Thu 29/07/21	Thu 29/07/21	◆ TfNS - Sign Off																											
17	TfNS - Consultation End	0 days	Tue 21/09/21	Tue 21/09/21	◆ TfNS - Consultation End																											
18	TfNS - Adoption	0 days	Mon 06/12/21	Mon 06/12/21	◆ TfNS - Adoption																											
19	GNLP - Reg. 19 consultation on soundness	40 days	Mon 01/02/21	Fri 26/03/21	■ GNLP - Reg. 19 consultation on soundness																											
20	GNLP - Submission to Secretary of State for the Environment	0 days	Fri 30/07/21	Fri 30/07/21	◆ GNLP - Submission to Secretary of State for the Environment																											
21	GNLP - Public Examination	40 days	Mon 01/11/21	Fri 24/12/21	■ GNLP - Public Examination																											

Project: Norwich Western Link Version: OBC Version Revision: 2.10 24/05/2021	Task		Project Summary		Inactive Milestone	◆	Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone	◆	External Milestone	◆	Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

ID	Task Name	Duration	Start	Finish	2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
22	GNLP - Adoption	43 days	Mon 05/09/22	Wed 02/11/22																						
23	Publication of Scheme Orders/CPOs	0 days	Mon 16/05/22	Mon 16/05/22																						
24	Determination of planning decision	0 days	Fri 09/06/23	Fri 09/06/23																						
25	Completion of Public Inquiry	0 days	Thu 08/12/22	Thu 08/12/22																						
26	Completion of design stage of D&B contract	0 days	Tue 05/09/23	Tue 05/09/23																						
27	Confirmation of all statutory orders and consents (includes statutory challenge period)	0 days	Fri 04/08/23	Fri 04/08/23																						
28	Full Business Case (FBC) submitted to DfT	0 days	Fri 09/06/23	Fri 09/06/23																						
29	Initial Contractor Mobilisation, Site Clearance and Utility Diversion Works	0 days	Wed 06/09/23	Wed 06/09/23																						
30	Start of Construction	0 days	Thu 19/10/23	Thu 19/10/23																						
31	Scheme open to public	0 days	Thu 02/10/25	Thu 02/10/25																						
32																										
33	Cabinet Dates	507 days	Mon 13/01/20	Wed 12/01/21																						
56																										
57	Norfolk County Council Elections 2021	27 days	Thu 25/03/21	Thu 06/05/21																						
60																										
61	Option Development and Appraisal	178 days	Mon 05/02/18	Wed 17/10/18																						
68																										
69	October 2018 EDT Committee	30 days	Mon 03/09/18	Fri 12/10/18																						
73																										
74	November 2018 EDT Committee	35 days	Mon 24/09/18	Fri 09/11/18																						

Project: Norwich Western Link Version: OBC Version Revision: 2.10 24/05/2021	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

ID	Task Name	Duration	Start	Finish	2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
78																										
79	<b>Shortlist Consultation</b>	<b>94 days</b>	<b>Thu 18/10/18</b>	<b>Fri 01/03/19</b>																						
84																										
85	<b>March 2019 EDT Committee</b>	<b>30 days</b>	<b>Mon 28/01/19</b>	<b>Fri 08/03/19</b>																						
89																										
90	<b>Strategic Outline Business Case (SOBC)</b>	<b>182 days</b>	<b>Thu 13/09/18</b>	<b>Tue 04/06/19</b>																						
95																										
96	<b>Options Assessment</b>	<b>101 days</b>	<b>Mon 28/01/19</b>	<b>Fri 21/06/19</b>																						
102																										
103	<b>Preferred Route Announcement (PRA)</b>	<b>29 days</b>	<b>Wed 05/06/19</b>	<b>Mon 15/07/19</b>																						
108																										
109	<b>Transport for Norwich Strategy (TfNS)</b>	<b>278 days</b>	<b>Mon 02/11/20</b>	<b>Mon 06/12/21</b>																						
115																										
116	<b>Greater Norwich Local Plan (GNLP)</b>	<b>1203 days</b>	<b>Mon 01/01/18</b>	<b>Fri 30/09/22</b>																						
128																										
129	<b>Regional Evidence Base (REB)</b>	<b>316 days</b>	<b>Wed 13/02/19</b>	<b>Thu 14/05/20</b>																						
137																										
138	<b>Traffic Modelling</b>	<b>441 days</b>	<b>Mon 12/08/19</b>	<b>Mon 10/05/21</b>																						
162																										
254																										
255	<b>Outline Business Case (OBC)</b>	<b>921 days</b>	<b>Mon 05/02/18</b>	<b>Fri 24/09/21</b>																						
289																										

Project: Norwich Western Link Version: OBC Version Revision: 2.10 24/05/2021	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

ID	Task Name	Duration	Start	Finish	2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
363																										
364	<b>Full Business Case (FBC)</b>	<b>466 days</b>	<b>Tue 02/11/21</b>	<b>Mon 04/09/23</b>																						
370																										
371	<b>Stakeholder Consultations</b>	<b>240 days</b>	<b>Wed 04/07/18</b>	<b>Fri 14/06/19</b>																						
374																										
375	<b>Compulsory Purchase Order (CPO)</b>	<b>591 days</b>	<b>Mon 07/06/21</b>	<b>Mon 02/10/23</b>																						
401																										
402	<b>Planning Application (T&amp;C)</b>	<b>1353 days</b>	<b>Mon 05/02/18</b>	<b>Fri 09/06/23</b>																						
758																										
777																										
778	<b>Public Inquiry (Combined Planning/CPO/SRO)</b>	<b>220 days</b>	<b>Wed 27/07/22</b>	<b>Fri 09/06/23</b>																						
784																										
785	<b>Pre-contractor design</b>	<b>566 days</b>	<b>Mon 05/02/18</b>	<b>Thu 30/04/20</b>																						
949																										
950	<b>Complete Reference Design and Upload to Dataroom</b>	<b>0 days</b>	<b>Wed 10/06/20</b>	<b>Wed 10/06/20</b>																						
951																										
952	<b>Freeze 1 - Reference Design</b>	<b>0 days</b>	<b>Wed 10/06/20</b>	<b>Wed 10/06/20</b>																						
953																										
954	<b>Revised Cost Estimate</b>	<b>47 days</b>	<b>Thu 11/06/20</b>	<b>Fri 14/08/20</b>																						
958																										
959	<b>D&amp;B Contractor Appointment</b>	<b>856 days</b>	<b>Mon 05/02/18</b>	<b>Fri 25/06/21</b>																						
960																										

Project: Norwich Western Link Version: OBC Version Revision: 2.10 24/05/2021	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	

ID	Task Name	Duration	Start	Finish	2018		2019		2020		2021		2022		2023		2024		2025		2026		2027		2028	
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
961	<b>Contract Documentation</b>	<b>520 days</b>	<b>Mon 05/02/18</b>	<b>Mon 24/02/20</b>																						
4712																										
4713	<b>Cabinet Meeting February 2020</b>	<b>22 days</b>	<b>Fri 03/01/20</b>	<b>Mon 03/02/20</b>																						
4717																										
4718	<b>Cabinet Meeting June 2021</b>	<b>22 days</b>	<b>Wed 05/05/21</b>	<b>Mon 07/06/21</b>																						
4722																										
4723	<b>Prequalification</b>	<b>247 days</b>	<b>Mon 02/09/19</b>	<b>Thu 20/08/20</b>																						
4733																										
4734	<b>Stage 0 D&amp;B Tender (Competitive Dialogue)</b>	<b>211 days</b>	<b>Fri 21/08/20</b>	<b>Fri 25/06/21</b>																						
4754																										
4755	<b>Stage 1 D&amp;B (Design Period)</b>	<b>558 days</b>	<b>Fri 25/06/21</b>	<b>Tue 05/09/23</b>																						
4772																										
4773	<b>Highway Orders</b>	<b>765 days</b>	<b>Mon 19/10/20</b>	<b>Tue 24/10/23</b>																						
4785																										
4807																										
4808	<b>Discharge of Planning Conditions</b>	<b>312 days</b>	<b>Thu 28/07/22</b>	<b>Wed 18/10/23</b>																						
4813																										
4814	<b>Environmental Mitigation in Stage 1</b>	<b>824 days</b>	<b>Mon 23/11/20</b>	<b>Thu 22/02/24</b>																						
4833																										
4834	<b>Stage 2 D&amp;B (Construction Period)</b>	<b>1940 days</b>	<b>Mon 05/02/18</b>	<b>Thu 02/10/25</b>																						
4842																										
4844																										

Project: Norwich Western Link Version: OBC Version Revision: 2.10 24/05/2021	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	